

國立中山大學校務基金
固定資產建設改良擴充計畫預算與實際進度比較表
 中華民國105年度

計畫名稱	全 部 計 畫			預 算 數					
	金 額	目標能量	進度起迄年月	可 用 預 算 數					
				以前年度 保 留 數	本年度 預算數	本年度奉准 先行辦理數	調 整 數	合 計	占全部 計畫%
一般建築及設備計畫				10,264,995	260,825,000	124,793,000	0	395,882,995	
土地改良物			105.01 105.12	0	7,500,000	2,686,000	-9,840,870	345,130	
土地改良物			105.01 105.12	0	7,500,000	2,686,000	-9,840,870	345,130	
未完工程-土地改良物			105.01 105.12	0	0	0	0	0	
房屋及建築			105.01 105.12	4,811,460	0	3,846,000	4,293,268	12,950,728	
房屋及建築			105.01 105.12	4,811,460	0	3,846,000	4,293,268	12,950,728	
機械及設備			105.01 105.12	3,769,535	202,680,000	108,461,000	-13,068,466	301,842,069	
機械及設備			105.01 105.12	3,769,535	202,680,000	108,461,000	-13,068,466	301,842,069	
訂購機件-機械及設備			105.01 105.12	0	0	0	0	0	
交通及運輸設備			105.01 105.12	69,000	10,519,000	9,800,000	-4,977,409	15,410,591	
交通及運輸設備			105.01 105.12	69,000	10,519,000	9,800,000	-4,977,409	15,410,591	
什項設備			105.01 105.12	1,615,000	40,126,000	0	23,593,477	65,334,477	
什項設備			105.01 105.12	1,615,000	40,126,000	0	23,593,477	65,334,477	
訂購機件-什項設備			105.01 105.12	0	0	0	0	0	
合 計				10,264,995	260,825,000	124,793,000	0	395,882,995	

單位:新臺幣元

		決 算 數				未達成或超過預算之原因
截至本年度累計數		本 年 度 金 額	本年度 金額占 可用預 算數 (%)	截至本年 度累計數 金 額	截至本年 度累計決 算數占累 計預算數 (%)	
金 額	占全部 計畫 (%)					
395,882,995		394,191,400	99.57	394,191,400	99.57	
345,130		345,130	100.00	345,130	100.00	
345,130		0	0.00	0	0.00	
0		345,130		345,130		
12,950,728		12,950,728	100.00	12,950,728	100.00	
12,950,728		12,950,728	100.00	12,950,728	100.00	
301,842,069		301,842,069	100.00	301,842,069	100.00	
301,842,069		301,450,439	99.87	301,450,439	99.87	
0		391,630		391,630		
15,410,591		15,410,591	100.00	15,410,591	100.00	
15,410,591		15,410,591	100.00	15,410,591	100.00	
65,334,477		63,642,882	97.41	63,642,882	97.41	169萬1,595元為停止支用數。
65,334,477		63,573,963	97.31	63,573,963	97.31	
0		68,919		68,919		
395,882,995		394,191,400	99.57	394,191,400	99.57	